

**ON GOING  
INFRASTRUCTURE  
(NRHM & STATE BUDGET)**

## PALAMU

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Palamu	CHC	Panki	Engg. Cell	2011-12	संरचना पूर्ण  , कार्य प्रगति पर।
2		CHC	Patan	Spl. Div.		आवास एवं अस्पताल का मुख्य भवन तैयार शेष कार्य प्रगति पर।
3		CHC	Pandu	REO		WORK NOT START
4		CHC	Hariharganj	HSCL		WORK NOT START
5		CHC	Lesliganj	HSCL	2007	Main Build. & Para Med. Atr. Completed but Doc. Qtr. & 4th Grd. Qtr. Are not constuct due to land problem.
6		CHC	Chainpur	HSCL	2007	Main building 1st floor in progress. No fund Available. Request made for 1.78 revision done.
7		PHC	Goradihkhas (Palamu)	Engg. Cell	2008	संरचना पूर्ण   फिनिशिंग कार्य प्रगति पर।
8		PHC	Hutar (Chainpur)	Engg. Cell	2011-12	मुख्य भवन अस्पताल ग्राउण्ड फ्लोर संरचना पूर्ण।
9		PHC	Brodari (Palamu)	Engg. Cell	2008	G.F. Complete & order to be Hand Over 1st floor <b>stopped by miscreant.</b>
10		PHC	Yamune	Build. Div.		WORK NOT START
11		PHC	Loharsi	Build. Div.		WORK NOT START
12		PHC	Babandih	Engg. Cell	230 (6) B dtd. 23.2.13	Not Start

13	<b>Palamu</b>	HSC	Bari, Madininagar	Engg. Cell	2011-12	Finishing work in progress.
14		HSC	Gurha, Bishrampur	Engg. Cell	2012-13	Tender Finalized
15		HSC	Basariya, Bishrampur	Engg. Cell	2012-13	Tender Finalized
16		HSC	Newra, Bishrampur	Engg. Cell	2012-13	Tender Finalized
17		HSC	Sanatua, Bishrampur	Engg. Cell	2012-13	Tender Finalized
18		HSC	Purbdiha, Bishrampur	Engg. Cell	2012-13	Tender Finalized
19		HSC	Gari, Patan	Engg. Cell	2012-13	Tender Finalized
20		HSC	Kajri Nawdiha, Chatarpur	Engg. Cell	2012-13	
21		HSC	Karma, Chatarpur	Engg. Cell	2012-13	
22		HSC	Newra, Palamu		2008	Land Problem
23		HSC	Chhechhauri, Patan	NREP		NREP EE says he does not throw.
24		HSC	Tishibar , Vishrampur	Engg. Cell	203 (6) B dtd. 4.2.13	Not Start
25		HSC	Hurlong, Panki	Engg. Cell	203 (6) B dtd. 4.2.13	Not Start
26		HSC	Karsho, Chainpur	Engg. Cell	203 (6) B dtd. 4.2.13	Not Start
27		SDH	Chhatarpur	Engg. Cell	2009	प्रथम तल्ला संरचना पूर्ण फिनिसिंग कर्य प्रगति में द्वितीय तल्ला ढलाई कार्य प्रगति में।
28		SDH	Hussainabad	Housing Board	183(5)B dtd. 24.01.08	Work Stopped

## GARHWA

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Garhwa	CHC	Bhawnathpur	REO	2008	Finishing work in progress.
2		CHC	Ramkanda	REO	2008	Finishing work in progress.
3		CHC	Chinia	Housing Board	2008	WORK NOT START
4		CHC	Kandi	REO	2008-09	Administrative Approval required for Electrification, Water Supply & Sanitation work.
5		CHC	Dandai	NBCC	2007	Revision not done. Fund available with NBCC against BG. Land Available only M. Build. To be completed by July 2013
6		CHC	Kharoundhi	NBCC	2007	By Dec 1 Cr. Available 2 Cr. Spent revised (need to check up) Dept state 2.50 released this needs check up.
7		CHC	Dhurki	Engg. Cell	210 (6) B dtd. 4.2.13	Not Start
8		PHC	Morbey	Housing Board	2008	WORK NOT START
9		PHC	Chatania	Housing Board	2008	WORK NOT START
10		PHC	Arangi	Housing Board	2008	WORK NOT START
11		PHC	Ketar	Housing Board	2008	WORK NOT START
12		PHC	Bishunpur	Housing Board	2008	WORK NOT START
13		PHC	Sangma	Housing Board	2008	WORK NOT START
14		PHC	Jarhi	Housing Board	2008	WORK NOT START

15	<b>GARHWA</b>	HSC	Chitbishram, Garhwa	Engg. Cell	2008	Land Problem
16		HSC	Kumba, Garhwa	Engg. Cell	2008	Finishing work in progress.
17		HSC	Bilashpur, Garhwa	Engg. Cell	2008	Land Problem
18		HSC	Bandu, Ranka	Engg. Cell	2011-12	Finishing work in progress
19		HSC	Kanjia, Bhandaria	Engg. Cell	2012-13	Tender Finalized
20		HSC	Bhikhari, Garhwa	Spl. Division	2008	ग्राउण्ड फ्लोर का छत ढलाई पूर्ण। ईट की अनुपलब्धता के कारण कार्य बंद।
21		HSC	Obra, Garhwa	Spl. Division	2008	ग्राउण्ड फ्लोर का छत ढलाई पूर्ण। ईट की अनुपलब्धता के कारण कार्य बंद।
22		HSC	Bardiha, Majhianw	REO	145(5)B dtd. 13.12.07	WORK STOPPED (IAP)
23		HSC	Dudhwal, Ranka	REO	145(5)B dtd. 13.12.07	WORK STOPPED
24		HSC	Raji, Kharaundhi	REO	145(5)B dtd. 13.12.07	WORK STOPPED
25		HSC	Majhagawn, Kharaundhi	REO	145(5)B dtd. 13.12.07	Work in Progress
26		HSC	Parsodih, Bhawnathpur	REO	145(5)B dtd. 13.12.07	WORK STOPPED
27		HSC	Parati, Bhawnathpur	REO	145(5)B dtd. 13.12.07	WORK STOPPED
28		HSC	Tandwa, Ramana	REO	145(5)B dtd. 13.12.07	Work in Progress

29	<b>GARHWA</b>	HSC	Chhappardaga, Garhwa	REO	145(5)B dtd. 13.12.07	Work in Progress
30		HSC	Chapkali, Chiniya	REO	145(5)B dtd. 13.12.07	Work in Progress
31		HSC	Kharonda	REO	145(5)B dtd. 13.12.07	Work in Progress
32		HSC	Shiv pur	REO	145(5)B dtd. 13.12.07	Work in Progress
33		HSC	Berbal	REO	145(5)B dtd. 13.12.07	Work in Progress
34		HSC	Majhagawn	Engg. Cell	2007	WORK NOT START
35		HSC	Kali, Bhandaria	Engg. Cell	206 (6) B dtd. 4.2.13	Not Start
36		DH	Garhwa	NBCC	2006	TA due 12-13 fund released. Finishing is in progress will be completed in Dec. 222 cr. Released another two cr. Requised in completion.
37		SDH	Nagaruntari	Housing Board	157(5)B dtd. 08.01.08	Work Stopped

## LATEHAR

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Latehar	CHC	Mahuatand	NREP	260(5)B dtd. 30.12.08	12.5 lakhs drawn and kept in DC Bank a/c out of this 62.5 lakhs released agencies. Work was restarted by same. MB not done. E.E. is responsible. Work in progress.
2		CHC	Manika	NREP		Fund is available in a Bank account with DC (SBI). WORK NOT START
3		CHC	Balumath	REO	266(5)B dtd. 20.12.08	DPO not aware this fund has gone. Deptt. to check what happened to this fund. Work in progress. Department has no surrender report.
4		CHC	Barwadih	NBCC		WORK NOT STRAT
5		CHC	Chandwa	NBCC	2007	
6		PHC	Nawagardh	Engg. Cell	212 (6) B dtd. 6.2.13	Not Start
7		PHC	Murup (Balumath)	Engg. Cell	221 (6) B dtd. 7.2.13	Not Start
8		HSC	Orshapat, Mahuwatar	Engg. Cell	2011-12	Work in Progress.
9		HSC	Mundu, Barwadih	Engg. Cell	2011-12	भूतल छत ढलाई पूर्ण। अन्य कार्य प्रगति पर।
10		HSC	Mayapur, Garu	Engg. Cell	2011-12	Work in Progress.
11		HSC	Hutap, Chandwa	Engg. Cell	2011-12	Work in Progress.
12		HSC	Makda, Balumath	Engg. Cell	2012-13	Tender Finalized
13		HSC	Kali, Chandwa	Engg. Cell	2012-13	Tender Finalized
14		HSC	Bandwa, Garu	Engg. Cell	2012-13	Tender Finalized
15		HSC	Dundu, Manika	Engg. Cell	2012-13	Tender Finalized
16		HSC	Sario (Garu)	NREP	2008	Plinth level work complete. Finishing work in progress
17		HSC	Jalim (Latehar	NREP	2008	Plinth level work complete. Finishing work in progress
18		HSC	Barwaiya, Mahuadar	Engg. Cell	2008	Work up to Ground floor completed
19		HSC	Matlong	NREP	2008	

## W. SINGHBHUM

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	W. Singhbhum	CHC	Manoharpur	Engg. Cell	2008	Complete. Fund Required for Payment
2		CHC	Khuntpani	Engg. Cell	2009	Work in progress
3		CHC	Nowamundi	Engg. Cell	2011	Work in progress
4		CHC	Jagarnathpur	NBCC	2009	Work in progress. MB Complete
5		CHC	Sonua	Engg. Cell	2009	Work in progress
6		CHC	Bandhgawn	REO	19.07.08/2008-09	फिनिसिंग कार्य जारी।
7		CHC	Tantnagar	Distt. Board		Main Build. Dr. Qtr 1st floor brick wrok start.
8		CHC	Kumardungi	Engg. Cell	141 (6) B dtd. 12.1.13	Work in progress
9		CHC	Jhinkpani	Engg. Cell	139 (6) B dtd. 12.1.13	Work in progress
10		PHC	Jayantgarh	Distt. Board		अस्पताल भवन फिनिसिंग कार्य जारी, पारामेडि0 आवास दो मंजिला सेनेटरी कार्य, चतुर्थवर्गीय, जेनेरेटर कार्य चल रहा है
11		PHC	Anandpur	NREP		प्रथमतल छत स्तर पर जोड़ाई कार्य चल रहा है ।
12		PHC	Kharimati	Engg. Cell	228(6) B dtd. 16.2.13	Work in progress.
13		HSC	Podenger, Bandgaon	Engg. Cell	2012-13	35% Work Complete
14		HSC	Bokana, Barajamda	Engg. Cell	2012-13	45% Work Complete
15		HSC	Karmapada, Barajamda	Engg. Cell	2012-13	35% Work Complete



16	<b>W. Singhbhum</b>	HSC	Megahatburu, Barajamda	Engg. Cell	2012-13	25% Work Complete
17		HSC	Pandrasali, Barajamda	Engg. Cell	2012-13	45% Work Complete
18		HSC	Tontoposi, Barajamda	Engg. Cell	2012-13	45% Work Complete
19		HSC	Arahasa, Goelkera	Engg. Cell	2012-13	45% Work Complete
20		HSC	Kairam, Goelkera	Engg. Cell	2012-13	45% Work Complete
21		HSC	Posaita, Goelkera	Engg. Cell	2012-13	45% Work Complete
22		HSC	Serengda, Goelkera	Engg. Cell	2012-13	Tender Finalized
23		HSC	Baralagia, Khutpani	Engg. Cell	2012-13	45% Work Complete
24		HSC	Andhari, Kumardungi	Engg. Cell	2012-13	30% Work Complete
25		HSC	Rengra, Tonto	Engg. Cell	2012-13	45% Work Complete
26		HSC	Dokata, Tonto	Engg. Cell	2012-13	25% Work Complete
27		HSC	janggalhat, Tonto	Engg. Cell	2012-13	45% Work Complete
28		HSC	gondiposi, Tonto	Engg. Cell	2012-13	35% Work Complete
29		HSC	kenjra, Tonto	Engg. Cell	2012-13	45% Work Complete
30		HSC	jikilata, Tonto	Engg. Cell	2012-13	45% Work Complete

31	<b>W. Singhbhum</b>	HSC	TIRALA, Manoharpur	Engg. Cell	2012-13	45% Work Complete
32		HSC	Bunumda, Manoharpur	Engg. Cell	2012-13	55% Work Complete
33		HSC	SARJAMHATU, SONUA	Engg. Cell	2012-13	45% Work Complete
34		HSC	SARJAMDA, SONUA	Engg. Cell	2012-13	35% Work Complete
35		HSC	Binj, Khutpani	Engg. Cell	2012-13	35% Work Complete
36		HSC	Amrai, Khutpani	Engg. Cell	2012-13	35% Work Complete
37		HSC	kairchalam, Khutpani	Engg. Cell	2012-13	35% Work Complete
38		HSC	Jataiya (Barajamda) Nowamundi	NREP	2007-08	प्रथमतल जोड़ाई कार्य पूर्ण, कार्य जारी
39		HSC	Dumardiha, Chaibasa	NREP	2007-08	Work in Progress
40		HSC	Kheriyatagar , Tantnagar	Distt. Board	2007-08	दोनों तल पूर्ण चहारदिवारी कार्य बाकी है
41		HSC	Ruiya, Jhinkpani	NREP	2007-08	प्रथमतल फिनिसिंग कार्य जारी
42		HSC	Gumuriya, Jagannathpur	NREP	2007-08	प्रथम तल जोड़ाई कार्य पूर्ण, कार्य जारी
43		HSC	Kharbandh , Kumardungi	Distt. Board	2007-08	प्रथमतल ढलाई कार्य पूर्ण
44		HSC	Bara Jhinkpani, Tonto	Distt. Board	2008	दूसरा तल ढलाई कार्य पूर्ण
45		HSC	Kuriya, Goikera	Distt. Board	2008	छत्त सेनेटरिंग कार्य जारी
46		HSC	Mahaburu, Manjhari	Engg. Cell	129(6)B dtd. 12.1.13	Work in Progress
47		HSC	Takaragutu, Khuntpani	Engg. Cell	129(6)B dtd. 12.1.13	Work in Progress
48		HSC	Dewanvir , Sonua	Engg. Cell	129(6)B dtd. 12.1.13	Not Start
49		HSC	Talaburu, Tonto	Engg. Cell	113(6)B dtd. 12.1.13	Not Start
50		HSC	Hathinanda, Jhinkpani	Engg. Cell	113(6)B dtd. 12.1.13	Work in Progress

## SARAIKELA

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Saraikele	CHC	Rajnagar	Engg. Cell	2009	Finishing work in progress. MB Complete
2		PHC	Tiruldih	Engg. Cell	2013	Not Start
3		HSC	Moldih, Kharsawa	Engg. Cell	2011-12	90% work complete
4		HSC	Rudiya, Chandil	Engg. Cell	2012-13	40% Work Complete
5		HSC	Itagarh, Gamhariya	Engg. Cell	2012-13	35% Work Complete
6		HSC	Chotachakri, Kuchai	Engg. Cell	2012-13	45% Work Complete
7		HSC	Jilingda, Kuchai	Engg. Cell	2012-13	45% Work Complete
8		HSC	Arjunvila, Rajnagar	Engg. Cell	2012-13	45% Work Complete
9		HSC	Barakankara, Gamharia	Engg. Cell	128(6)B dtd. 12.1.13	Work in Progress
10		HSC	Jambhori, Rajnagar	Engg. Cell	128(6)B dtd. 12.1.13	Work in Progress
11		SDH	Chandil	Spl. Div.	143(5)(B dtd. 19.09.08	Work Completed as per allotment Electrical, Sanitary & Painting is to be done.

## E. SINGHBHUM

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	E. Singhbhum	CHC	Patamada	Engg. Cell	31.05.08	85% work complete.
2		CHC	Musabani (Kendadih)	Engg. Cell	31.05.08	90% work complete. Work in progress.
3		CHC	Bahragora	NBCC	31.05.08	40% work complete. Work in progress.
4		CHC	Dumaria (Bhalukpada )	Engg. Cell	31.05.08	WORK NOT START
5		PHC	Sindurgora	Engg. Cell	220(6) B dtd. 7.2.13	Work in progress.
6		PHC	Karaduba	Engg. Cell	2013	Work in progress.
7		PHC	Ramchandrapur	Engg. Cell	2013	Work in progress.
8		HSC	Heldenjuri, Ghatsila	Engg. Cell	2012-13	45% Work Complete
9		HSC	Bansda, Bahragora	Engg. Cell	2012-13	35% Work Complete
10		HSC	Halda Juri, Dhalbhumgarh	Engg. Cell	2012-13	45% Work Complete
11		HSC	Singhpura, Dhalbhumgarh	Engg. Cell	2012-13	Tender Finalized
12		HSC	Ranga Matia, Dumaria	Engg. Cell	2012-13	45% Work Complete

13	<b>E. Singhbhum</b>	HSC	Bara Asti, Dumaria	Engg. Cell	2012-13	45% Work Complete
14		HSC	Bamdol, Bahragora	Engg. Cell	2012-13	45% Work Complete
15		HSC	Purulia, Musabani	Engg. Cell	2012-13	45% Work Complete
16		HSC	Harhargutu, Golmuri	Engg. Cell	133(6)B dtd. 12.1.13	Not Start
17		HSC	Surda, Musabani	Engg. Cell	133(6)B dtd. 12.1.13	Not Start
18		HSC	Domjori, Potaka	Engg. Cell	133(6)B dtd. 12.1.13	Not Start
19		HSC	Simdih, Chakulia	Engg. Cell	130(6)B dtd. 12.1.13	Not Start
20		HSC	Kumarsol, Dumaria	Engg. Cell	130(6)B dtd. 12.1.13	Not Start
21		HSC	Kumir, Patamada	Engg. Cell	130(6)B dtd. 12.1.13	Not Start
22		HSC	Sirisabani, Ghatshila	Engg. Cell	114(6)B dtd. 12.1.13	Not Start
23		HSC	Kitadih, Golmuri	Engg. Cell	114(6)B dtd. 12.1.13	Not Start
24		HSC	Bhula, Patamada	Engg. Cell	114(6)B dtd. 12.1.13	Not Start
25		SDH	Ghatsila	Engg. Cell	2008-09	Finishing work progress

## DUMKA

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Dumka	CHC	Ramgrah	Distt. Board	209 (6) B dtd. 4.2.13	Building will be Hand Over June 2013
2		CHC	Gopikander	Distt. Board		Building will be hand Over upto 30.08.2013 As per letter No. 134 (5) B dtd 12.01.13
3		CHC	Jama	NBCC	2007	Main build finishing work start. Dr. Qtr GF brik work start.
4		CHC	Shikaripada	NBCC	2007	Main build. Finishing work start. Dr./Para Qtr GF work in progress.
5		CHC	Masalia	NBCC	2007	Work in progress
6		CHC	Saraiyahat	NBCC	54(5)B dtd. 29.06.11	work in progress. 23-5-2013
7		PHC	Haripur	Engg. Cell	2013	Not Start
8		PHC	Karudih	Engg. Cell	2013	Not Start
9		PHC	Hasdiha	Engg. Cell	2013	Not Start
10		PHC	Baraplasi	Engg. Cell	2013	Not Start
11		PHC	Rajbandh	Engg. Cell	2013	Not Start
12		HSC	Patharia, Ramghar	Engg. Cell	2011-12	Land not available
13		HSC	Lakhanpur, Ramghar	Engg. Cell	2011-12	Structure Complete, Plaster in Progress.
14		HSC	Chorkatha, Jama	Engg. Cell	2011-12	Complete
15		HSC	Hathiyapathar, Sadar	Engg. Cell	2012-13	Foundation Work

16	Dumka	HSC	Purana Dumka, Sadar	Engg. Cell	2012-13	Layout
17		HSC	Bhalsumar, Ramgarh	Engg. Cell	2012-13	Foundation Work
18		HSC	Poraipani, Ramgarh	Engg. Cell	2012-13	Tendred
19		HSC	Moharaia, Ramgarh	Engg. Cell	2012-13	Lintel work
20		HSC	Sinduria, Ramgarh	Engg. Cell	2012-13	Foundation Work
21		HSC	Boradangal, Raneshwar	Engg. Cell	2012-13	Layout
22		HSC	Dudhani, Jarmundi	Engg. Cell	2012-13	Agreement Process
23		HSC	Matkara, Ramgarh	Engg. Cell	2012-13	Foundation Work
24		HSC	Silgi, Dumka	NREP	2008	Plinth level work complete. Finishing work in progress
25		HSC	Delipather, Ramgarh	Engg. Cell	2009	WORK STOPPED
26		HSC	Rajbad, Shikaripada	Distt. Board	2007-08	फिनिसिंग कार्य समाप्त पर
27		HSC	Karipahair, Gopikander	Engg. Cell	126(6)B dtd. 12.1.13	Not Start
28		HSC	Simultuti, Shikaripada	Engg. Cell	103(6)B dtd. 12.1.13	Not Start
29		HSC	Kundapahari, Gopikander	Engg. Cell	103(6)B dtd. 12.1.13	Not Start
30		HSC	Kurudih, Ramgarh	Engg. Cell	103(6)B dtd. 12.1.13	Not Start
31		HSC	Kala, Dumaria	Engg. Cell	207 (6)B dtd. 4.2.13	Not Start
32		HSC	Tilbag	Engg. Cell	207 (6)B dtd. 4.2.13	Not Start
33		HSC	Manoharchak	Engg. Cell	207 (6)B dtd. 4.2.13	Not Start
34		DH	Dumka	Dist. Board	195(5)B dtd. 07.02.08	फिनिसिंग कार्य चल रहा है ।

## SAHEBGANJ

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Sahebganj	CHC	Mandro	Engg. Cell	2011-12	Lintel level (80%)
2		CHC	Patana	Spl. Div.		MB, Boundary Wall, Drainage Completed. Staff Qtr., Doc. Qtr., Other relevant work incomplete.
3		CHC	Barharwa	HSCL	2007	मुख्य भवन ईट जोड़ाई पूर्ण। चतुर्थ वर्ग क्वा0 पूर्ण।
4		CHC	Borio	HSCL	2007	मुख्य भवन ईट जोड़ाई पूर्ण। पारा आवास पूर्ण, हस्तान्तरण।
5		CHC	Taljhari	HSCL	2007	पारा/डा0 क्वा0 ईट जोड़ाई कार्य पूर्ण।
6		CHC	Udhawa	HSCL	2007	WORK NOT START
7		CHC	Barhet	Engg. Cell	2011-12	Work in Progress.
8		PHC	Fulbarnga	Engg. Cell	2013	Not Start (In Tender)
9		HSC	Dilalpur, Sahebganj	Engg. Cell	2008	Complete
10		HSC	Panchkathia, Barhet	Engg. Cell	2011-12	Finishing Work
11		HSC	Pranpur, Udhwa	Engg. Cell	2011-12	Place change needed.
12		HSC	Piyarpur, Udhwa	Engg. Cell	2011-12	Land not availbale.
13		HSC	Darla, Rajmahal	Engg. Cell	2011-12	Roof Level
14		HSC	Chandipur, Barharwa	Engg. Cell	2011-12	
15		HSC	Bhognadih, Barhait	Engg. Cell	2012-13	C/S to C E
16		HSC	Lakhipur, Rajmahal	Engg. Cell	2012-13	Agreement Process
17		HSC	Jairamdanga, Rajmahal	Engg. Cell	2012-13	C/S to C E
18		HSC	Maharajpur, Taljhari	Engg. Cell	2012-13	3rd call Tendered
19		HSC	Madansahi, Borio	Engg. Cell	2012-13	3rd call Tendered
20		HSC	Durga Tola, Borio	Engg. Cell	2011-12	Foundation Work
21		HSC	Atgama, Pathna	Engg. Cell	2012-13	Agreement Process



## DEOGHAR

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Deoghar	CHC	Karro	HSCL	2008	अस्पताल भवन का संरचना पूर्ण, पारा मेडि० क्वा० के दो ब्लॉक का संरचना पूर्ण, चतुर्थ श्रेणी क्वा० का फिनिशिंग कार्य प्रगति में है। चतुर्थ ग्रेड पूर्ण।
2		CHC	Devipur	HSCL	2007	100 Lacs from Deptt. To HSCL. Work in Progress.
3		HSC	Dobwa, Devipur	Engg. Cell	2011-12	plaster in progress
4		HSC	Andharighaghar, Jasidih	Engg. Cell	2012-13	Agreement process
5		HSC	Khijuriya	Engg. Cell	2012-13	Agreement process
6		HSC	Koriyadih	Engg. Cell	2012-13	Agreement process
7		HSC	Sangralodiya	Engg. Cell	2012-13	Agreement process
8		HSC	Satar	Engg. Cell	2012-13	Layout
9		HSC	Bhagdhaha	Engg. Cell	2012-13	Layout
10		HSC	Balasara	Engg. Cell	2012-13	Lintel Level
11		HSC	Ghormara	Engg. Cell	2012-13	Agreement process
12		HSC	Malhara	Engg. Cell	2012-13	Layout
13		HSC	Gopibadh	Engg. Cell	2012-13	Lintel Level
14		HSC	Badhjori	Engg. Cell	2012-13	Layout
15		HSC	Chandna	Engg. Cell	2012-13	Foundation work
16		HSC	Dahuwa	Engg. Cell	2012-13	Foundation work
17		HSC	Gasko	Engg. Cell	2012-13	Agreement process
18		HSC	Lakoriya	Engg. Cell	2012-13	Agreement process

19	<b>Deoghar</b>	HSC	Rakti	Engg. Cell	2012-13	Agreement process
20		HSC	Dodia	Engg. Cell	2012-13	Layout
21		HSC	Sirsayyandih	Engg. Cell	2012-13	5th call Tendered
22		HSC	Dhanbaria	Engg. Cell	2012-13	Foundation work
23		HSC	Gosua	Engg. Cell	2012-13	Layout
24		HSC	Khallhor	Engg. Cell	2012-13	Layout
25		HSC	Kharjori	Engg. Cell	2012-13	5th call NIL
26		HSC	Tikra	Engg. Cell	2012-13	Layout
27		HSC	Tikoraidih	Engg. Cell	2012-13	Layout
28		HSC	Petharal	Engg. Cell	214 (6) B dtd. 7.2.13	Not Start
29		HSC	Dhiwa	Engg. Cell	214 (6) B dtd. 7.2.13	Not Start
30		HSC	Sawaijor	Engg. Cell	214 (6) B dtd. 7.2.13	Not Start
31		HSC	Baskupi	Engg. Cell	214 (6) B dtd. 7.2.13	Not Start
32		HSC	Bhojpur	Engg. Cell	214 (6) B dtd. 7.2.13	Not Start
33		HSC	Jhaler	Engg. Cell	214 (6) B dtd. 7.2.13	Not Start
34		DH	Deoghar	Building Div.	15(7)B dtd. 13.06.04	Revised estimate submitted for (G+3) Building bill value 18292850. Work Closed due to FUND

## PAKUR

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Pakur	CHC	Pakuria	Dist. Engg. Council, Pakur	2008	Finishing work in Progress
2		CHC	Hiranpur	REO	18 (5) dtd. 29.1.8	मुख्य भवन द्वितीय तल छत ढलाई पूर्ण। अन्य कार्य प्रगति पर है।
3		CHC	Amarapada	REO	18 (5) dtd. 29.1.8	मुख्य भवन छत ढलाई पूर्ण। डा0/पारा क्वा0 द्वितीय तल कार्य प्रारंभ।
4		CHC	Maheshpur	HSC	2007	90% work completed. Finishing work in progress.
5		PHC	Khaira Chatar (Maheshpur)	Engg. Cell	2011-12	Lintel Level, Foundation work (MB)
6		PHC	Dumaria	REO	288 (5) dtd. 31.3.8	Finishing work in progress.
7		HSC	Khaparajola	Engg. Cell	2011-12	Finishing in progrss
8		HSC	Torayee	Engg. Cell	2011-12	Land Problem
9		HSC	Mahulwana	Engg. Cell	2011-12	Land Problem
10		HSC	Makaro	Engg. Cell	2011-12	Land Problem
11		HSC	Sonajori	Engg. Cell	2012-13	Agreement process
12		HSC	Bhawanipur	Engg. Cell	2012-13	5th call Tendered
13		HSC	Tarapur	Engg. Cell	2012-13	Agreement process
14		HSC	Nimdanga	Engg. Cell	2012-13	Agreement process
15		HSC	Bankura	Engg. Cell	2012-13	4th call Tendered
16		HSC	Pokaria	Dist. Board	2007-08	Finsihing Work Last Stage

## GODDA

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Godda	CHC	Thakurgangti	Engg. Cell	2008	Main Bld finishing. PM (1) GF roof casting, PM (2) roof level. Dr. Qtr LL.
2		CHC	Boarijor	Engg. Cell	87(5)B dtd. 09.09.11	मुख्य भवन एवं डा0 क्वा0 का भूतल कार्य प्रगति में है।
3		CHC	Meharma	HSCL	2007	मुख्य भवन भूतल में ईंट जोड़ाई पूर्ण।
4		CHC	Pathalgawan	HSCL	2007	मुख्य भवन को छोड़कर शेष कार्य पूर्ण।
5		CHC	Sunderpahari	HSCL	2007	Main Building finishing work in progress.
6		PHC	Motiagaon (Godda)	Engg. Cell	2008	Finishing in Progress except PM.
7		PHC	Rajabhitha	Engg. Cell	2008	प्लास्टर कार्य प्रगति पर।
8		PHC	Kasawa	Engg. Cell	158(6) B dtd 12.1.13	Not Start
9		HSC	Kutnipather	Engg. Cell	2011-12	Lintel Level
10		HSC	Narayni	Engg. Cell	2011-12	Land Problem
11		HSC	Koljhara	Engg. Cell	2011-12	FF Roof casted
12		HSC	Mordih	Engg. Cell	2011-12	FF roof casted
13		HSC	Badasimra	Engg. Cell	2012-13	Foundation work
14		HSC	Lohandia	Engg. Cell	2012-13	Agreement Process

15	Godda	HSC	Kharkodiya	Engg. Cell	2012-13	Started
16		HSC	Madapa	Engg. Cell	2012-13	5th call Tendered
17		HSC	Mandro	Engg. Cell	2012-13	Layout
18		HSC	Pokaria	Engg. Cell	2012-13	Foundation work
19		HSC	Rampur	Engg. Cell	2012-13	Layout
20		HSC	Dangapara	NREP	2008	Retender
21		HSC	Sushri	NREP	2008	Roof Slab Completed of GF. Brick Work 1st floor in progress.
22		HSC	Kathia	Build. Div.		work in progress
23		HSC	Baniadih	Build. Div.	2008	प्रथम तल्ले का ईट चुनाई कार्य पूर्ण एवं छत संटरिंग कार्य प्रगति पर।
24		HSC	Amarpur	Spl. Div.		भूतल ढलाई पूर्ण चहारदीवारी कार्य पूर्ण। Revised Estimated Submitted to DC, Godda as on dtd. 27.04.2011
25		HSC	Madhupa	Engg. Cell	219 (6) B dtd. 7.2.13	Not Start
26		HSC	Motiyani	Engg. Cell	112(6)B dtd 12.1.13	Not Start
27		HSC	Dhamni	Engg. Cell	112(6)B dtd 12.1.13	Not Start
28		DH	Godda	Engg. Cell	65(6)B dtd. 01.09.10	ईट जोड़ाई पूर्ण एवं अन्य कार्य 40 प्रतिशत प्रगति में

**JAMTARA**

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Jamtara	CHC	Narayanpur	NBCC	2007	मुख्य भवन फिनिसिंग कार्य प्रगति पर। डा0 क्वा0 संरचना कार्य पूर्ण।
2		CHC	Kundhit	NBCC	2007	मुख्य भवन फिनिसिंग कार्य प्रगति पर।
3		PHC	Khajuri	Spl. Div.	41(5)B dtd. 07.06.08	Work in progress.
4		PHC	Bagrudih	Spl. Div.	42(5)B dtd. 07.06.08	Work in progress.
5		HSC	Bhagwanpur	Engg. Cell	2012-13	Plinth Level
6		HSC	Sonbandh	Engg. Cell	2012-13	Lintel Level
7		HSC	Rangasola	Engg. Cell	2012-13	Layout
8		HSC	Mohanpur	Engg. Cell	2012-13	Plinth Level
9		HSC	Tilabad	Engg. Cell	2012-13	Foundation work
10		HSC	Jabardaha	Engg. Cell	2012-13	Agreement Process
11		HSC	Cholaberya	Engg. Cell	2012-13	Plinth Level
12		HSC	Sindri	Engg. Cell	2012-13	4th call Tendered
13		HSC	Bandojoria	Engg. Cell	2009	WORK NOT START
14		HSC	Karmatar	Engg. Cell	2008	
15		HSC	Nimadih	Engg. Cell	218 (6) B dtd. 7.2.13	Not Start
16		HSC	Kalipahari	Engg. Cell	218 (6) B dtd. 7.2.13	Not Start
17		HSC	Pipla	Engg. Cell	218 (6) B dtd. 7.2.13	Not Start
18		HSC	Sarainpara	Engg. Cell	218 (6) B dtd. 7.2.13	Not Start
19		HSC	Jamjori	Engg. Cell	218 (6) B dtd. 7.2.13	Not Start
20		DH	Jamtara	Engg. Cell	96(6)B dtd. 20.08.07	ईट जोड़ाई, छत ढलाई एवं अन्य कार्य 40 प्रतिशत प्रगति में

## HAZARIBAGH

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Hazaribagh	CHC	Katkamsandi	Spl. Division	2008	पारा मेडिकल स्टॉफ क्वा0 पूर्ण। 80 प्रतिशत कार्य पूर्ण।
2		CHC	Barkagaon	Engg. Cell	2008	M/B 95%, P/M 90% Ivth 95% Completed
3		CHC	Keredari	Spl. Div.	2008-09	Balance available in IA in PL account. Proposed in revision sent.
4		CHC	Bishungrah	Spl. Div.	2008-09	4.82 Cr. Revision estimate sent. 1.65 cr expenditure balance in PL account work held up side 2008
5		CHC	Chouparan	Build. Div.	166(5)B dtd. 09.01.08	मुख्य भवन 50 प्रतिशत कार्य पूर्ण। पारा क्वा0 दोनों तरों से ईट जोड़ाई, प्रथम तल छत स्तर तक।
6		CHC	Barkattha	Spl. Div.	2008-09	1.9 Cr expenditure balance in PL of agences 97 Lacs. (Revision)
7		CHC	Padma	Spl. Div.	2008-09	मुख्य भवन लिटल तक। पारा आवास छत ढलाई पूर्ण। (Revision)
8		CHC	Churchu	DC		WORK STOPPED
9		PHC	Chapadih	Spl. Div.	289(5)B dtd. 31.03.08	Work Stoped since 2008. Balance Fund PL account of agency Sent in revision to 1.21 crores. (Revision)
10		PHC	Bankaro	Engg. Cell	2013	Not Start
11		HSC	Bijaya	Engg. Cell	2008	लीटर लेवल तक कार्य पूर्ण। स्थानीय व्यवधान के कारण कार्य बंद।
12		HSC	Heshalong (Gidhi)	Engg. Cell	2011-12	फाउन्डेसन का कार्य प्रारंभ।
13		HSC	Huwang	Engg. Cell	2011-12	प्लीथ लेवल तक कार्य पूर्ण।
14		HSC	Ango	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
15		HSC	Kapka	Engg. Cell	2012-13	तुलनात्मक विवरणी अधीक्षण अभियन्ता को समर्पित।

16	<b>Hazaribagh</b>	HSC	Chaikala	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
17		HSC	Basadih	Engg. Cell	2012-13	फाईनेन्सीयल बीड खोलने की प्रत्याशा में।
18		HSC	Digwar	Engg. Cell	2012-13	फाईनेन्सीयल बीड खोलने की प्रत्याशा में।
19		HSC	Gauriakarma	Engg. Cell	2012-13	फाईनेन्सीयल बीड खोलने की प्रत्याशा में।
20		HSC	Duragarha	Dist. Board	2008	छत ढलाई हेतु सेंटरींग कार्य जारी।
21		HSC	Kandwar	Engg. Cell	2008	Work in progress
22		HSC	Karma	Engg. Cell	2008	WORK STOPPED
23		HSC	Chano	Engg. Cell	2008	WORK STOPPED
24		HSC	Bhanghar	Spl. Div.	2007	WORK STOPPED (Revision)
25		HSC	Chandwara	Spl. Div.	2007	ग्रॉउण्ड फ्लोर सेंटरींग की स्थिति। कार्य प्रगति पर है।
26		HSC	Sikari	Spl. Div.	2007	फिनिसिंग कार्य प्रगति पर।
27		HSC	Hario	Spl. Div.	2007	प्रथम तल्ले का ढलाई कार्य पूर्ण फिनिसिंग कार्य जारी।
28		HSC	Gopta	Spl. Div.	2007	प्रथम तल्ला ढलाई कार्य पूर्ण फिनिसिंग कार्य चल रहा है।
29		HSC	Lara	Spl. Div.	2007	ग्रॉउण्ड फ्लोर ढलाई पूर्ण।
30		HSC	Kolhu	Engg. Cell	110(6)B dtd. 12.1.13	Not Start
31		HSC	Tirla	Engg. Cell	110(6)B dtd. 12.1.13	Not Start
32		HSC	Pachra	Engg. Cell	110(6)B dtd. 12.1.13	Not Start
33		HSC	Pasandu	Engg. Cell	105(6)B dtd. 12.1.13	Not Start
34		SDH	Barhi	Spl. Div.	2008-09	



## RAMGARH

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Ramgarh	CHC	Pataratu	REO	332(5)B dtd. 31.03.08	ग्राउन्ड फ्लोर का फ्लोरिंग एवं प्लास्टर कार्य प्रगति पर।
2		CHC	Mandu	Build. Div.	165(5)B dtd. 09.01.08	Balance work will be completed with in 5 months.
3		PHC	Kuju, Ramgarh	Engg. Cell	2009	99% Work Completed.
4		PHC	Gandke	Spl. Div.	297(5)B dtd. 31.03.08	Dc H.Bag Amount Transfer to DC Ramghar vide leter 356 dt. 22.2.8. EE (Same on Haz) not aware of this dept to chick from DC Ramgarh about this fund. WORK NOT START
5		PHC	Barlanga	Engg. Cell	2013	Not Start
6		HSC	Korambai	Engg. Cell	2011-12	प्रथम तल्ला का लिब्ल लेवल तक कार्य पूर्ण।
7		HSC	Dengwar	Engg. Cell	2011-12	पेंटिंग कार्य प्रगति पर।
8		HSC	Chotki Pona	Engg. Cell	2011-12	Work in Progress
9		HSC	Chumba	Engg. Cell	2012-13	फाईनेन्सीयल बीड खोलने की प्रत्याशा में।
10		HSC	Lapanga	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
11		HSC	Dohakhatun	Building Div.	2008	Lintal level work complete
12		HSC	Korto	Engg. Cell	2008	Work in progress
13		HSC	Gola,	Engg. Cell	2008	Work in progress
14		HSC	Narki	Engg. Cell	2008	Work in progress
15		HSC	Durg	Engg. Cell	102(6)B dtd. 12.1.13	Not Start
16		HSC	Gargamli	Engg. Cell	102(6)B dtd. 12.1.13	Not Start
17		DH	Ramgarh	REO		Plastering work completed, work in progress

## DHANBAD

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Dhanbad	CHC	Nirsha	Spl. Division	2008	पारा मेडिकल और चतुर्थवर्गीय क्वा0, बाउण्डरी, चहारदीवार पूर्ण।
2		CHC	Tundi	Spl. Division	2008	पारा मेडिकल और चतुर्थवर्गीय क्वा0, बाउण्डरी, चहारदीवार पूर्ण।
3		CHC	Baliapur	Spl. Div.	06.02.08	completed . EA says only 2.62 recived. This needs re EA says 89 lacs available fund not required
4		CHC	Govindpur	Spl. Div.	06.02.08	मुख्य अस्प0 भवन ढलाई पूर्ण। डॉ0 क्वा0 सिविल कार्य पूर्ण। चहारदीवारी कार्य पूर्ण कुल 42 प्रतिशत कार्य पूर्ण। Same as Baliapur, 2.62 crore in EA and One crore in Pl a/c
5		CHC	Pandra	Spl. Div.	23.10.08	this much recived expenditure 99.76 Lacs balalce 2.6 in PL account work in progress.
6		CHC	Dubrajpur	Spl. Div.	23.10.08	This fund availble 268.35 lacs expenditure 23.08 Balance in PL account.
7		CHC	Jorapokhar	Build. Div.	134 dtd. 5.11.9	DC got this money B. Division got 1.75 Cr 29 Lacs in available not known where is it fund
8		PHC	Bhaga	Engg. Cell	2013	Not Start
9		PHC	Maniadih	Engg. Cell	2013	Not Start
10		PHC	Chirkunda	Engg. Cell	2013	Not Start
11		HSC	Dhanshadih	Engg. Cell	2011-12	Ground floor का Brick Work Roof level तक पूर्ण
12		HSC	Kankani	Engg. Cell	2011-12	Work in Progress

13	<b>Dhanbad</b>	HSC	Kapuria	Engg. Cell	2012-13	दर वार्ता की प्रक्रिया में।
14		HSC	Nawagarh	Engg. Cell	2012-13	
15		HSC	Baghmara	Engg. Cell	2012-13	एकरारनामा सम्पन्न।
16		HSC	Dordaha	Engg. Cell	2012-13	एकरारनामा सम्पन्न।
17		HSC	Jagdish	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
18		HSC	Kharikabad	Engg. Cell	2012-13	फाईनेन्सीयल बीड खोलने की प्रक्रिया में।
19		HSC	Bhelatandh	Engg. Cell	2012-13	दर वार्ता की प्रक्रिया में।
20		HSC	Karitand	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
21		HSC	Kolakusuma	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
22		HSC	Loyadih	Engg. Cell	2012-13	दर वार्ता की प्रक्रिया में।
23		HSC	Barari	Engg. Cell	2012-13	दर वार्ता की प्रक्रिया में।
24		HSC	Jairampur	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
25		HSC	Manohartand- UHC	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
26		HSC	Shalimar	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
27		HSC	Sindri	Engg. Cell	2012-13	दर वार्ता की प्रक्रिया में।
28		HSC	Hariharpur	Engg. Cell	2012-13	एकरारनामा सम्पन्न।
29		HSC	Ambona, Dhanbad	Engg. Cell	2008	90% work complete.
30		HSC	Palma	NREP		छत ढलाई हो चुका है फिनिसिंग कार्य जारी है।

31	<b>Dhanbad</b>	HSC	Jogata	Engg. Cell	2008	Work in progress
32		HSC	Salpatra	Engg. Cell	132(6)B dtd 12.1.13	Not Start
33		HSC	Udiyaipur	Engg. Cell	132(6)B dtd 12.1.13	Not Start
34		HSC	Badalpur	Engg. Cell	122(6)B dtd 12.1.13	Not Start
35		HSC	Dhangi	Engg. Cell	122(6)B dtd 12.1.13	Not Start
36		HSC	Chass nala	Engg. Cell	122(6)B dtd 12.1.13	Not Start
37		HSC	Moko	Engg. Cell	108(6)B dtd 12.1.13	Not Start
38		HSC	Nawagarh	Engg. Cell	108(6)B dtd 12.1.13	Not Start
39		HSC	Baseria	Engg. Cell	108(6)B dtd 12.1.13	Not Start

## BOKARO

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	<b>Bokaro</b>	PHC	Kargali Bazar	Engg. Cell	2008	WORK NOT START
2		PHC	Sarham	Spl. Div.		Finishing work in progress.
3		PHC	Tello	Engg. Cell	2013	Not Start
4		HSC	Bandhdih	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
5		HSC	Dhori	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
6		HSC	Pipradih	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
7		HSC	Banstoda	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
8		HSC	Hazari	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
9		HSC	Birni	Engg. Cell	2012-13	Work in Progress
10		HSC	Pank	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
11		HSC	Degadda	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
12		HSC	Narra	Engg. Cell	2012-13	Work in Progress
13		HSC	Surahi	Engg. Cell	2012-13	Work in Progress
14		HSC	Telo	Engg. Cell	2012-13	एकरारनामा सम्पन्न।
15		HSC	Baludih	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
16		HSC	Kimojoria	Dist. Councial	2008	छत ढलाई पूर्ण। प्लीथ लेवल तक कार्य हो चुका है।
17		HSC	Kurumba	Engg. Cell	2008	45% work Complete
18		HSC	Devipur	Engg. Cell	2008	WORK NOT START
19		HSC	Radha Gaon	Engg. Cell	2008	90% work Complete
20		HSC	Dharpmpura	Spl. Div.		Now He says it is not fully complete
21		HSC	Nawadih	Spl. Div.		Work in progress
22		HSC	Kasamar	Spl. Div.		Work in progress
23		HSC	Jaridih	Spl. Div.		Complete
24		HSC	Tireonala	Engg. Cell	119(6)B dtd 12.1.13	Not Start
25		HSC	Bhujudih	Engg. Cell	119(6)B dtd 12.1.13	Not Start
26		DH	Sadar Hospital (Block B)	Engg. Cell	Lt.272(5)B dt. 22.3.11	90% Work Complete

## CHATRA

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Chatra	CHC	Giddhore	Engg. Cell	2009	M/B 95%, P/M 90%, Ivth 90% Completed.
2		CHC	Pathalgada	Engg. Cell	2010	M/B 90%, P/M 90%, Ivth 90% Completed.
3		CHC	Lawalong	Engg. Cell	2008	WORK NOT START
4		CHC	Kunda	Engg. Cell	2008	WORK NOT START
5		CHC	Pratappur	Spl. Div.	08.02.08	agences got 109 lacs but fund position not Know on no up from DC only 25 lacs spent & 86 Balance in agency.
6		CHC	Hunterganj	Distt. Board	-	Agences got 62.5 lacs MB done in 33.29 lacs. Work stoped on FIR. WORK STOPPED
7		CHC	Itkhorri	Distt. Board	-	137 Lacs released to agency. MB 27.92 only. This is also FIR. WORK STOPPED
8		PHC	Yadavnagar	Spl. Div.	2007-08	Up to Lintel Level.
9		PHC	Lawalong	Spl. Div.	08.02.08	Agency got 109.77 expenditure 76.96. Balance 32.8 in PL Account. Work in Progress.
10		PHC	Kanhachatti	Spl. Div.	28(5)B dtd. 11.06.11	Finishing work in progress.
11		HSC	Dowari	Engg. Cell	2011-12	स्थल परिवर्तन के कारण संवेदक का कार्य करने से इंकार।
12		HSC	Nawadha	Engg. Cell	2011-12	छत ढलाई कार्य पूर्ण।
13		HSC	Lipda	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
14		HSC	Baniyadih	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
15		HSC	Mendudih	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।

16	<b>Chatra</b>	HSC	Guriya	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
17		HSC	Kolkole	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
18		HSC	Tipda	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
19		HSC	Sisai	Engg. Cell	2012-13	फाईलेन्सियल बीड खोलने की प्रक्रिया में।
20		HSC	Bukru	Engg. Cell	2012-13	फाईलेन्सियल बीड खोलने की प्रत्याशा में।
21		HSC	Bela	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
22		HSC	Chakla	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
23		HSC	Nawadha	Spl. Division	2008	प्लिथ से उपर कार्य पूर्ण हो चुका है।
24		HSC	Tulmole	Spl. Division	2008	लिट्टर लेवल तक कार्य पूर्ण।
25		HSC	Lamta	Engg. Cell	2008	Work in progress
26		HSC	Banka	Distt. Board		WORK NOT START
27		HSC	Raham	Distt. Board		Finishing work in progress.
28		HSC	Echkila	Distt. Board		WORK STOPPED
29		HSC	Ghirighat	Distt. Board		WORK STOPPED
30		HSC	Tikar	Distt. Board		ढलाई कार्य प्रारंभ
31		HSC	Dahuri	Distt. Board		WORK STOPPED
32		HSC	Pathalgadha	Distt. Board		ढलाई स्तर तक कार्य प्रारंभ
33		DH	Chatra	Engg. Cell	2008	70% of foundation,

**KODERMA**

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Koderma	CHC	Chandwara	NREP	2009	No work taken up. To check where is this fund Koderma & Hazaribagh. 47 lacs given agency 2008-09 & 10-11.. It is not known about the balance fund. LAND NOT AVAILABLE
2		CHC	Jainagar	HSCL	02(5)B dtd. 18.04.11	M/B 95%, D/Q 70%, P/M 60%, S/Q 70% Complete
3		CHC	Markacho	REO, Koderma	2008	Finishing Work in progress.
4		PHC	Itai	REO	300(5)B dtd. 31.03.08	Finishing work in progress.
5		PHC	Fulwaria	Engg. Cell	2013	Not Start
6		HSC	Sechai	Engg. Cell	2011-12	Work in Progress
7		HSC	Harodih	Engg. Cell	2011-12	Land not available
8		HSC	Bisodih	Engg. Cell	2011-12	
9		HSC	Devipur	Engg. Cell	2011-12	फिनिसिंग कार्य प्रगति पर।
10		HSC	Fulwaria	Engg. Cell	2011-12	प्रथम तल्ला का ब्रिक वर्क लिटल स्तर तक।
11		HSC	Bhelwatand	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
12		HSC	Dhad	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
13		HSC	Barbadih	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
14		HSC	Dardahi	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
15		HSC	Jagdishpur	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
16		HSC	Nawalsahi	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।



17	<b>Koderma</b>	HSC	Beheradih	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
18		HSC	Birsodih	Engg. Cell	2012-13	दर वार्ता की प्रक्रिया में।
19		HSC	Chehal	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
20		HSC	Selari	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
21		HSC	Khuta	Engg. Cell	2012-13	पुर्न: निविदा की प्रक्रिया में।
22		HSC	Samaidih	Engg. Cell	2012-13	तुलनात्मक विरणी की प्रक्रिया में।
23		HSC	Dodakola	NREP	2011-12	Work in progress.
24		HSC	Duba	NREP	2011-12	Work in progress.
25		HSC	Kanko	NREP	2011-12	Work in progress.
26		HSC	Dasaro	NREP	2011-12	Work in progress.
27		HSC	Shivpur	NREP	2011-12	जमीन की समस्या।
28		HSC	Rajwar	NREP	2011-12	Work in progress.
29		HSC	Dasro	Engg. Cell	2008	WORK NOT START
30		HSC	Kariyabar	Spl. Div.	10.12.07	बाउण्ड्रीवाल एवं बोरिंग कार्य बाकी।
31		HSC	Ghurmunda	Spl. Div.	10.12.07	रंगाई पोताई का कार्य पूर्ण। बाउण्ड्रीवाल एवं बोरिंग कार्य बाकी।
32		HSC	Jogidih	Spl. Div.	10.12.07	दूसरे तल्ले का छत ढलाई के लिए शटरिंग किया जा रहा है।
33		HSC	Satgawa,	Spl. Div.	2007	Work in progress
34		HSC	Jainagar	Spl. Div.	2007	Work in progress
35		HSC	Dhuwadih	Spl. Div.	2007	Work in progress
36		HSC	Madhupur	Engg. Cell	106(6)B dtd. 12.1.13	Not Start
37		DH	Koderma	HSCL	93(6)B dtd. 30.08.07	85% Work Complete

## GIRIDIH

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Giridih	CHC	Bagodar	Engg. Cell	2008	मेन बिल्डींग फिनिशिंग कार्य प्रगति में पारा मेडि0 प्रथम तल्ला का प्लास्टर कार्य प्रगति पर। बाउण्ड्रीवाल कार्य प्रगति पर।
2		CHC	Devri	Engg. Cell	2011-12	मुख्य भवन 50 प्रतिशत लिंटल लेवल पारा मेडिकल और चतुर्थ वर्ग क्वा0 लिंटल लेवल तक।
3		CHC	Birni	Engg. Cell	2008	95% work complete and work has been stoped about six month by the contractor.
4		CHC	Gawan	NREP	2007-08	Work stoped since march. Revision Est. Cost Rs. 4.443 Crore
5		CHC	Gandey	Spl. Div.	2007	Agency got this nessary only 5 lacs balalce availabe. Says 2 cr. Released to complete the scheme. EE should send a detail proposal through DC. (Revision)
6		CHC	Pirtanr			WORK STOPPED
7		CHC	Bengabad	Spl. Div.	2007	Agency got this fund 2.1 spent. Work in progress 38 lacs will be booked soon & request be fund released will be sent. (Revision)
8		PHC	Mirganj (Jamwa)	Engg. Cell	2011-12	ब्रिक वर्क लिंटल लेवल तक।
9		PHC	Sariaya	Spl. Div.		Revised estimate of residual work amount 11941900 submitted vide DC. Letter no. 973 dtd. 12.11.11
10		PHC	Ataka	Spl. Div.		WORK NOT START

11	<b>Giridih</b>	PHC	Pihara	Distt. Board	2007	Only 14 lacs released to agency & rest surrendered work not in progress for want of fund. (Revision)
12		PHC	Nawdiha	Engg. Cell	2013	Not Start
13		HSC	Adwara	Engg. Cell	2011-12	प्रथम तल्ला का ब्रिक वर्क लिंटल लेवल तक।
14		HSC	Algadih	Engg. Cell	2011-12	Land not available
15		HSC	Pesham	Engg. Cell	2011-12	फिनिसिंग कार्य प्रगति पर।
16		HSC	Kusmarja	Engg. Cell	2012-13	पुर्नः निविदा की प्रक्रिया में।
17		HSC	Aura	Engg. Cell	2012-13	तुलनात्मक विवरणी की प्रक्रिया में।
18		HSC	Bariyarpur	Engg. Cell	2012-13	पुर्नः निविदा की प्रक्रिया में।
19		HSC	Khetadabur	Engg. Cell	2012-13	पुर्नः निविदा की प्रक्रिया में।
20		HSC	Batasinghamore	Engg. Cell	2012-13	Work in Progress
21		HSC	Khijuri	Engg. Cell	2012-13	एकरारनामा की प्रक्रिया में।
22		HSC	Sewathar	Spl. Division	2008	फिनिसिंग कार्य प्रगति पर।
23		HSC	Manjhidih	Spl. Division	2008	संरचना पूर्ण। फिनिसिंग कार्य प्रगति पर।

24	<b>Giridih</b>	HSC	Arkhangoo	Distt. Board	2007	Finishing work is in Progress.
25		HSC	Gharguli	Spl. Div.		Litigation. Work in progress.
26		HSC	Ojhadih	Engg. Cell	125(6)B dtd. 12.1.13	Not Start
27		HSC	Salwa	Engg. Cell	125(6)B dtd. 12.1.13	Not Start
28		HSC	Fulchi	Engg. Cell	117(6)B dtd. 12.1.13	Not Start
29		HSC	Khaskari	Engg. Cell	117(6)B dtd. 12.1.13	Not Start
30		HSC	Tuppi	Engg. Cell	117(6)B dtd. 12.1.13	Not Start
31		HSC	Dhuretha	Engg. Cell	111(6)B dtd. 12.1.13	Not Start
32		HSC	Beharadih	Engg. Cell	111(6)B dtd. 12.1.13	Not Start
33		HSC	Gorahoan	Engg. Cell	111(6)B dtd. 12.1.13	Not Start
34		HSC	Tirla	Engg. Cell	104(6)B dtd. 12.1.13	Not Start
35		HSC	Simariya	Engg. Cell	104(6)B dtd. 12.1.13	Not Start
36		HSC	Nimiyaghat	Engg. Cell	104(6)B dtd. 12.1.13	Not Start

**RANCHI**

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Ranchi	CHC	Chanho	NREP-II	2008	MB Complete, Doc. Residence at finishing stage. 4th grade 3 unit brick work plaster grill work completed, boundary wall 4th grade 1 unit brick work incomplte.
2		CHC	Kanke	NREP-I	2008	छत ढलाई पूर्ण और मुख्य भवन का कार्य चल रहा है। फिनिसिंग कार्य प्रगति पर।
3		CHC	Ormanjhi	NREP-I	2008-09 222-5(B) 01-12-08	Main Build. 1st floor roof casting 50% complete. Para Qtr Complete. Approval of revised estimate & fund required.
4		CHC	Namkum	NREP- I	196(5)B dtd. 07.02.08	Main Building, Para Qtr. Finishing Work Start.
5		CHC	Angrha	NREP II	202(5)B dtd. 13.02.08	MB, Doc Qtr. Para medical 4th grade 3 unit brick work plaster grill work completed, boundary wall 4th grade 1 unit brick work incomplete.
6		CHC	Tamar	NREP II		Main Build. Boundary wall, bore well completed Doc. Qtr., para med. Qtr sanitary work partially completed & finishing is going on.
7		PHC	Getalsud (Angara)	Engg. Cell	2011-12	Finishing in Progress.
8		PHC	Saarjamdih	NREP	-	भवन कार्य पूर्ण फिनिसिंग कार्य प्रगति पर, विद्युत कार्य प्रारंभ।

9	Ranchi	PHC	Murupirhi (Burm)	Engg. Cell	2012-13	Not Start
10		PHC	Garu	Engg. Cell	2013	Not Start
11		PHC	Gurugai	Engg. Cell	2013	Not Start
12		HSC	RajaUlatu	Engg. Cell	2011-12	Finishing Work in Progress. WORK STOP
13		HSC	Umdenda	Engg. Cell	2012-13	फिनिशिंग कार्य प्रगति पर।
14		HSC	Thakurgaon	Engg. Cell	2012-13	Tender Finalized
15		HSC	Nawagarh	Engg. Cell	2012-13	ईट जोड़ाई छत स्तर तक।
16		HSC	Golaicha	Engg. Cell	2012-13	नींव स्तर तक।
17		HSC	Horhap	Engg. Cell	2012-13	फिनिशिंग कार्य प्रगति पर।
18		HSC	Barkatoli	Engg. Cell	2012-13	प्रथम तल छत का ब्रिक वर्क का जोड़ाई कार्य प्रगति पर।
19		HSC	Guru	Engg. Cell	2012-13	Tender Finalized
20		HSC	Nayasarai	Engg. Cell	2012-13	छत स्तर तक।
21		HSC	Tundul	Engg. Cell	2012-13	कार्य प्रारंभ की जा रही है।
22		HSC	Chirudih	Engg. Cell	2012-13	ईट जोड़ाई छत स्तर तक।
23		HSC	Argorha	Engg. Cell	2012-13	
24		HSC	Dokad	Engg. Cell	2012-13	जमीन हेतु अंचलाधिकारी को पत्र लिखा गया है।
25		HSC	Reladih	Engg. Cell	2012-13	छत का सेनटरिंग का कार्य प्रगति पर।

26	<b>Ranchi</b>	HSC	Arhadih	Engg. Cell	2012-13	
27		HSC	Jopno	NREP-I	2011-12	छत स्तर तक।
28		HSC	Kontatoli	NREP	2011-12	छत स्तर तक।
29		HSC	Dersiar	Civil Surgeon	2011-12	Work in progress
30		HSC	Goruwa	DC		लिटन लेवल तक कार्य पूर्ण
31		HSC	Banta	NREP-II	2008	FIR (WORK NOT START)
32		HSC	Dudusurang	DC		भवन पूर्ण, चहारदिवारी प्रारंभ
33		HSC	Kargepatra toli	DC		फिनिसिंग कार्य प्रारंभ
34		HSC	Urugutu	NREP-II	2008	उपरीतल छत ढलाई पूर्ण
35		HSC	Jaidiha	Engg. Cell	134(6)B dtd. 12.1.13	Not Start
36		HSC	Purio	Engg. Cell	131(6)B dtd. 12.1.13	Not Start
37		HSC	Vichahatu	Engg. Cell	127(6)B dtd. 12.1.13	Not Start
38		HSC	Sadama	Engg. Cell	116(6)B dtd. 12.1.13	Not Start
39		HSC	Chultu	Engg. Cell	109(6)B dtd. 12.1.13	Not Start
40		DH	Ranchi	NBCC	2007	संरचना कार्य पूर्ण फिनिसिंग कार्य प्रगति पर। एस0टी0 पी0 कार्य प्रारंभ।
41		SDH	Bundu	NREP-II	161(3)B dtd. 15.01.07	MB, grill & plaster work completed. Flooring work boundary work partially completed.

## KHUNTI

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Khunti	CHC	Rania	NREP-II	2008	मुख्य भवन, चतुर्थवर्ग क्वा0, डीप बोरिंग पूर्ण। FIR
2		CHC	Arki	Spl. Div.	2008	मुख्य भवन छत स्तर तक, प्रथम ब्लाक लीटल तक, द्वितीय ब्लाक प्लीथ तक।
3		CHC	Murhu	NREP	2006	मुख्य भवन कार्य पूर्ण, बाउण्ड्रीवाल एवं दो यूनिट कर्म0 आवास का कार्य तकनीकी स्वीकृति के अनुसार लगभग पूर्ण है।
4		CHC	Karra	NBCC	2006	Main Build., Dr. Qtr, Boundary work Complete & finishing work in progress.
5		PHC	Maaranghada	Spl. Div	40(5)B dtd. 07.06.08	Roof level work finished.
6		PHC	Bhendra	NREP	2010-11	Revision.
7		HSC	Tapkara	Engg. Cell	2011-12	उपरी तल्ल का कार्य प्रगति में। क्षेत्रीय व्यवधान के कारण कार्य बाधित।
8		HSC	Saiko	Engg. Cell	2011-12	Work in progress.
9		HSC	Kota	Engg. Cell	2012-13	पांचवा पुर्न निविदा की प्रक्रिया में।
10		HSC	Sengutu	Engg. Cell	2012-13	छत का सेंनटरिंग का कार्य प्रगति में।
11		HSC	Bamhni	Engg. Cell	2012-13	जमीन हेतु अंचलाधिकारी को पत्र लिखा गया है।
12		HSC	Mahil	Engg. Cell	2012-13	ईट जोड़ाई छत स्तर तक।
13		HSC	Hutar		2008	Work in progress.
14		HSC	Saiko	Spl. Div.	2008	कार्य प्रगति पर
15		HSC	Chapi	Spl. Div.	2008	कार्य प्रगति पर
16		HSC	Amma	Spl. Div.	2008	कार्य प्रगति पर
17		HSC	Birbanki	Engg. Cell	121(6)B dtd. 12.1.13	Not Start
18		HSC	Bichana	Engg. Cell	118(6)B dtd. 12.1.13	Not Start
19		DH	Khunti	Spl. Div.		Finishing work started



## GUMLA

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Gumla	CHC	Bharno	NBCC	2009	Main Build, Para Med. Qtr. & Fourth Grade Qtr. Work in progress.
2		CHC	Bishnupur	NBCC	41(5)B dtd. 23.06.11	Main Build, Para Med. Qtr. & Fourth Grade Qtr. Work in progress.
3		CHC	Dumari	NBCC		WORK NOT START
4		CHC	Palkot	NBCC		WORK NOT START
5		CHC	Kamdara	NBCC		WORK NOT START
6		CHC	Ghaghra	Spl. Div.		WORK NOT START
7		PHC	Kureg	Engg. Cell	2010-11	Main Build, Para Med. Qtr. & Fourth Grade Qtr. Work in progress.
8		PHC	Bilingbira	Spl. Div.	30.09.09	Tender issue
9		PHC	Jairagi	Spl. Div.	30.09.09	Tender issue
10		PHC	Jari (Albart Ekka)	Spl. Div.	2011-12	Lintal level, Main Building work.
11		HSC	Champatoli	Building Div.	2008	फिनिसिंग कार्य प्रगति पर।
12		HSC	Dumri	Building Div.	2008	प्रथम तल्ला पूर्ण।
13		HSC	Asani	Spl. Div.	2008	दोनों छत ढलाई कार्य पूर्ण प्लास्टर कार्य प्रगति में।
14		HSC	Pantha	Engg. Cell	120(6)B dtd. 12.1.13	Not Start
15		HSC	Hegagutu	Engg. Cell	115(6)B dtd. 12.1.13	Not Start
16		HSC	Arhara	Engg. Cell	123(6)B dtd. 12.1.13	Not Start

## SIMDEGA

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Simdega	CHC	Kolebira	Spl. Div.	28.03.09	Main Building finishing work in progress.
2		CHC	Bano	Spl. Div.	28.03.09	Main Building finishing work in progress.
3		CHC	Bolba	Engg. Cell	208 (6) B dtd. 4.2.13	Not Start
4		PHC	Hurda	Spl. Div.	29.10.10	लिटल के उपर जोड़ाई ।
5		PHC	Bansjor	Spl. Div.	29.10.10	लिटल के उपर जोड़ाई ।
6		PHC	Sewai	Engg. Cell	2013	Work in progress.
7		HSC	Karramunda	Engg. Cell	2011-12	Layout Complete
8		HSC	Koromia	Engg. Cell	2011-12	ईट जोड़ाई छत स्तर तक ।
9		HSC	Konsodhi	Engg. Cell	2012-13	
10		HSC	Chiksura	Engg. Cell	2012-13	Tender Finalized
11		HSC	Chatakahu	Engg. Cell	2012-13	Tender Finalized
12		HSC	Alla	Engg. Cell	2012-13	
13		HSC	Teraboga	Engg. Cell	2012-13	
14		HSC	Kanjoga	Engg. Cell	2012-13	
15		HSC	Ambatoli	Engg. Cell	2012-13	
16		HSC	Saraipani	Spl. Division	2008	Finishing work in progress.
17		HSC	Tonja	Spl. Div.		Work in progress

## LOHARDAGA

Sl. No.	District Name	Scheme	Present location of scheme	Executing Agency	Year of approval	Remarks
1	Lohardaga	CHC	Bhandra	NBCC	2010-11	Main Build. Finishing work start.
2		CHC	Senha	NBCC	05(5)B dt. 05-05-11	Main Build. Finishing work start.
3		CHC	Kisko	NBCC	04(5)B dt. 30-04-11	Main Build. Finishing work start.
4		CHC	Kuru	Spl. Div.	267(5)B dt. 20.03.08	मुख्य भवन छत ढलाई पूर्ण। डा0 क्वा0 छत ढलाई पूर्ण। पारा मेडिकल चतुर्थ वर्ग छत ढलाई पूर्ण।
5		PHC	Pesrar	Engg. Cell	2010-11	Hospital Build., Para Med. Qtr. & Fourth Grade Qtr work in progress.
6		PHC	Rampur	NREP	43(5)B dtd. 07.06.08	Dr. and Nurses Qrt. Finished. Linten level work in progress in Main Building. REVISION (Work not Start)
7		PHC	Karro	Spl. Div.	44(5)B dtd. 07.06.08	Dr. and Nurses Qrt. Finished. Linten level work in progress in Main Building
8		PHC	Jowang	Engg. Cell	2013	Work in progress.
9		HSC	Opa	Engg. Cell	2011-12	Work in progress. WORK STOP
10		HSC	Pakhar	Engg. Cell	2012-13	ईट जोड़ाई छत स्तर तक।
11		HSC	Bunti	NREP	2008	प्लास्टर कार्य अंतिम चरण पर।
12		HSC	Tishiya	Spl. Division	2008	लिटल लेवल तक तथा 70 प्रतिशत कार्य पूर्ण।
13		HSC	Pesarar	NREP		फिनिसिंग कार्य जारी
14		HSC	Hanhat	Spl. Div.	2008	Work in progress
15		HSC	Gagria	Distt. Board		छत स्तर तक कार्य
16		HSC	Bujaniya	NREP		90% work complete.
17		HSC	Daru	NREP		90% work complete.
18		DH	Lohardaga	Distt. Board	2006	1st floor work has been completed